BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Emergency works in chowdeshwari ward no -02 of yelahanka Sub division.			
2	Sanctioned Estimate No. And Date	CE/YNKZ/TS/244/27-3-2020 ~~CE/YNKZ/AS/355/27-3-2020~~			
3	Name of the Contractor	Sri D V Kumar			
4	Time Stipulated for Completion of work	240			
5	Date of Commencement	5/10/2020			
6	Date of Completion:	28/5/2021			
7	Measurment Recorded				
	M.B No	4951			
	Page No	49506/ to 49506 3.			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Sri. Rajanikanth malli			
	2) Asst. Engineer	Sri chandrakanth raj. P. A.			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub Division
(SUB DIVISION)
Yelahanka, Bangalore
ASST. EXE.ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE